



BLIND BROOK – RYE UNION FREE SCHOOL DISTRICT

CONSTRUCTION UPDATE



December 17, 2019

MIDDLE SCHOOL/HIGH SCHOOL



MS/HS PROGRESS SCHEDULE

- Addition & Fire Alarm System Replacement
 - Construction Commenced July 1, 2019
 - Projected Completion August 21, 2020
- Interior Renovations, Window Replacements
 - June 29, 2020 – August 21, 2020
- Site Improvements
 - Completion August 21, 2020



RIDGE STREET SCHOOL



August 15, 2019



September 23, 2019



November 25, 2019

Construction Progress



RIDGE STREET SCHOOL



RIDGE STREET SCHOOL CONSTRUCTION SCHEDULE UPDATE

BLIND BROOK RYE UFSD RIDGE STREET SCHOOL PROGRESS CONSTRUCTION SCHEDULE



		2019												2020												2021		
		M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M				
Commencement of Construction					1-Jul-19																							
Demolition of 1960 Wing	Original Dates																											
	Actual/Projected																											
Classroom Addition																												
Foundations	Original Dates																											
	Actual/Projected																											
Concrete Slab	Original Dates																											
	Actual/Projected																											
Steel	Original Dates																											
	Actual/Projected																											
Floor & Roof Decks	Original Dates																											
	Actual/Projected																											
Roofing	Original Dates																											
	Actual/Projected																											
Exterior Walls	Original Dates																											
	Actual/Projected																											
Interior Construction	Original Dates																											
	Actual/Projected																											
Cafeteria Addiiton																												
Foundations	Original Dates																											
	Actual/Projected																											
Concrete Slab	Original Dates																											
	Actual/Projected																											
Steel	Original Dates																											
	Actual/Projected																											
Floor & Roof Decks	Original Dates																											
	Actual/Projected																											
Roofing	Original Dates																											
	Actual/Projected																											
Exterior Walls	Original Dates																											
	Actual/Projected																											
Interior Construction	Original Dates																											
	Actual/Projected																											
Milestone Date Completion of Addition																												

21-Aug-20



RIDGE STREET CONSTRUCTION PROGRESS

- Construction Commencement
 - Summer 2019 Renovations
 - Demolition of 1960 Wing
 - Addition
- Summer 2020
 - Classrooms Renovations 1950 & 55 Wings
 - Toilet Room Renovations



THANK YOU



Questions and Answers



"Improving the Quality of Life"

